



PHASE 3

COMMUNITY CARE SERVICES

PROPOSED GROUND FLOOR LAYOUT

DRAWING

PROJECT

| F COURTYARD DOORS | | BEDROOM 12 BEDROOM 12 BEDROOM 14 BEDROOM 16 BEDROOM 16 BEDROOM | BUTE 13 13 13 13 14 14 15 15 18 18 18 18 18 18 18 18 18 18 | Equipment Store | | |
|-------------------|-------------------------------|--|--|---|--|---|
| OF MAY 2014 | | | | | | |
| - | 1:100 A' SCALE SIZE | E - Issued for plann D New access to f C Bedroom and co B Solatubes in quie | o TENDER, Existing walls marked ning | WR 17/07/13 M WR 30/05/13 L WR 10/05/13 jee jee 30/04/13 K kf 31/10/12 J jee 25/10/12 H By Date Rev | Drawing updated to revised Spectus Program Visitors bedroom converted into new single bedroom, existing ensuite and linen cupboard removed. Phaseing amended follow meeeting on the 7th of april Works confirmed Status changed to CONTRACT Existing sterile store door location retained Updated to Plans | WR 03.06.14 WR 28.04.14 WR 09.04.14 WR 15.10.13 WR 02.08.13 WR 02.08.13 By Date |

Cleaners Store

Comms Cupboard

Sterile

<u>WC LOBBY</u>

Sun Pipe

WARD MANAGER

Staff WC

Dry Store

Kitcher

Store

Kitchenette

PHASE 2 3 BEDROOMS AND ASSITED BATHROOM REFRUBISHMENT **FINISH DEADLINE END OF 4th** July 2014

FAMILY ROOM

TEMPORARY RECEPTION

SITTING ROOM

Drugs room

NURSE OFFICE

BEDROOM

PHASE 1

O1

DOCTORS 02

a da

STAFF LOCKER

•



FINISH DEADLINE END OF 14th of Aug 2014





Heras fencing



PHASE 1 -Acoustic and dust free temporary partition while Phase 1 is underway - 100mm soft wood timber stud work clad both sides 18mm plyboard + sealed dustproof sheet. one side to be painted. 100mm acoustic rockwool insulation in cavity. Partition to span from floor to roof underside, i.e. partition in roof space also.



PHASE 2 - Acoustic and dust free temporary partition while Phase 1 is underway - 100mm soft wood timber stud work clad both sides 18mm plyboard + sealed dustproof sheet. one side to be painted. 100mm acoustic rockwool insulation in cavity. Partition to span from floor to roof underside, i.e. partition in roof space also.



PHASE 3 - Acoustic and dust free temporary partition while Phase 1 is underway - 100mm soft wood timber stud work clad both sides 18mm plyboard + sealed dustproof sheet. one side to be painted. 100mm acoustic rockwool insulation in cavity. Partition to span from floor to roof underside, i.e. partition in roof space also.

Services, M&E and drainage to be kept running at all times.

Site fire strategy to be update for each Phase

0599/002 (N) CONTRACT PROJECT AND DRAWING NO. STATUS MARY STEVENS HOSPICE CLIENT

Danks Warehouse Diglis Basin 60 Diglis Road Worcester WR5 3BW tel 01905 358626

